



SYRACUSE UNIVERSITY ERNIE DAVIS HALL



2015 RESIDENCE HALL FIRE SAFETY REPORT

Building Name: Ernie Davis Hall	Address: 619 Comstock Ave
Building Size: 9 floors	Building Capacity: 250
FIRE PROTECTION SYSTEMS	
Sprinkler System: Wet system throughout building including 100% of student rooms; 2 pre-action dry systems cover the electrical vault and the elevator mechanical room	
Fire Pump: 1,000 GPM Electric Flow Meter	Fire Alarm Control Panel: EST-3
Addressable Pull Stations: 35	Sprinkler Supervisory: 23
Photo-Electric Smoke Detectors: 429	Water Flow Switches: 12
Heat Detectors: 19	Roof Hatches: 0
Duct Detectors: 197	Fire Shutters/Louvers: 0
Alarm: Speakers w/Visual: 280	Beam Detectors: 1
Fire Extinguishers: 34	Alarm System Type: Campus Tie
Ansul Systems: 0	Inspections Requirements: NFPA 72 (1 thru 7)
INSPECTION, TESTING, & MAINTENANCE	
Evacuation Drills:	2/23/15 3/26/15 10/6/15 11/2/15
Smoke Detection Certification:	5/13/15
NYS Office of Fire Prevention and Control Inspection: 10/16/15	

FIRE ALARMS

Date	Cause	Date	Cause
2/10/15	Unknown	3/29/15	Unknown
5/6/15	Electrical	5/7/15	Sprinkler
6/29/15	Steam	12/16/15	Accidental

