



SYRACUSE UNIVERSITY SHAW HALL



2015 RESIDENCE HALL FIRE SAFETY REPORT

Building Name: Shaw Hall	Address: 775 Comstock Ave.
Building Size: 5 floors plus basement, 10 exits	Building Capacity: 460

FIRE PROTECTION SYSTEMS

Sprinkler System: **Wet system throughout building including 100% of student rooms; 2 pre-action dry systems cover the electrical vault and the elevator mechanical room.**

Fire Pump: 1,000 GPM Electric Flow Meter	Fire Alarm Control Panel: EST-3
Addressable Pull Stations: 36	Spk. Supervisory: 29
Photo-Electric Smoke Detectors: 172	Water Flow Switches: 21
Heat Detectors: 27	Roof Hatches: 0
Duct Detectors: 6	Beam Detectors: 0
Alarm: Horns w/Visual - 79	Alarm System Type: Campus Tie
Fire Extinguishers: 39	Inspections Requirements: NFPA 72 (1 thru 7)
Ansul Systems: 6	

INSPECTION, TESTING, & MAINTENANCE

Evacuation Drills:	2/17/15	3/25/15	10/6/15	11/2/15
Smoke Detection Certification:	8/5/15			
NYS Office of Fire Prevention and Control Inspection: 10/8/15				

FIRE ALARMS

Date	Cause	Date	Cause
5/18/15	Sprinkler	5/21/15	Contractor
5/26/15	Contractor	5/28/15	Contractor
6/11/15	Contractor	6/16/15	Contractor
6/29/15	Sprinkler	7/10/15	Electrical
9/6/15	Unknown	10/4/15	Unknown
10/25/15	Unknown		

2015 Fire Alarms

